

Error! Reference source not found.
 Schedule 4 Part 2 paragraph 6 – Temporary Interference
 Schedule 33 Part 1, Schedule 2 Part 1
 Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision Po4]

HS2 FORM TM1

Highway Authority	Solihull Metropolitan Borough Council
Street(s)/USRN(s)	Diddington Lane 35004522
HS2 Consent Reference	THW.HS2.N2.SMBC.BBV.TP.01. REV2
Contractor document reference	1MC09-BBV-TM-PLN-N002-000006
Submission Date (to Highway Authority)	09/12/2019
Proposed start date of consent	17/02/2020
Proposed end date of consent	28/08/2020
Consultation end/ requested response date	13/01/2020
Deemed consent date (if required)	13/01/2020

Temporary Interference with the Highway

In accordance with the powers set out in the **High Speed Rail (London - West Midlands) Act 2017**, the Contractor, acting on behalf of and, as agent for the Nominated Undertaker, hereby consults the highway authority and/or requests highway authority consent under Schedule 2, 4 and/or 33 as identified below:

Consultation with the highway authority:	
The temporary interference / works is on a street or location that is listed in Table 3 of Schedule 4 to the Act (Schedule 4 Part 2 paragraph 6)	<input checked="" type="checkbox"/>
Consent of the highway authority:	
The temporary interference / works is on a street or location not listed in Table 3 of Schedule 4 of the Act (Schedule 4 Part 2 paragraph 6)	<input checked="" type="checkbox"/>
Trial holes (Schedule 2 only)	<input type="checkbox"/>
Protective provisions (Schedule 33) [mark as appropriate]	
Works to a bridge requiring temporary interference, (Schedule 33 para 6)	<input type="checkbox"/>
Alteration/disturbance to apparatus of the highway authority affixed to or placed under any highway or, access to the apparatus of the Highway Authority, (Schedule 33 Para 9)	<input type="checkbox"/>
Depositing soil or materials or storing plant on the highway (Schedule 33 Para 12)	<input type="checkbox"/>
Erection of scaffolding or screening (or hoarding) in the highway (Schedule 33 Para 12)	<input type="checkbox"/>

Table 1. High level summary <i>(mark as appropriate)</i>	Alteration to apparatus of the highway authority	<input type="checkbox"/>	Deposit of material on the highway	<input type="checkbox"/>	Footway Works only	<input type="checkbox"/>	Peak hours	<input checked="" type="checkbox"/>	Works to PRoW	<input type="checkbox"/>	Give and Take	<input type="checkbox"/>	Contra-flow	<input type="checkbox"/>	Lane Closure	<input type="checkbox"/>	Portable temporary traffic signals multiphase	<input type="checkbox"/>	Priority working	<input type="checkbox"/>
	Trial holes	<input type="checkbox"/>	Erection of scaffolding/hoarding	<input type="checkbox"/>	Works in the carriageway	<input type="checkbox"/>	Off Peak	<input checked="" type="checkbox"/>	Street works (NRSWA)	<input type="checkbox"/>	Stop / Go	<input type="checkbox"/>	Signage only	<input checked="" type="checkbox"/>	Road Closure	<input checked="" type="checkbox"/>	Works to existing or new traffic signals infrastructure	<input type="checkbox"/>	Associated utility works	<input type="checkbox"/>

Table 2. Detailed works description, traffic management phasing and intended programme

Road name	Extent of Temporary Interference	Consent or Consultation	USRN	Grid Ref	E T O N r e f e r e n c e	TM Phase	TM drawing reference	Description of works	Description of associated traffic management	TM operational hours	Proposed Works Start Date	Estimated Works End Date
Diddington Lane	Diddington Lane north of Meriden Road and south of A452 Kenilworth road	Consultation	35004522	SP 21151 82292		Phase 1	1MC09-BBV_VIR-HW-DPL-NS04-000002	Site Clearance and trail holes and installation of site hoarding and welfare for test pile construction works off highway within Diddington Lane.	Road Closure	09.30 to 15.30	17/02/2020	28/02/2020
B4102 Meriden Road and A452 Kenilworth Road	Meriden Road with the junction of Diddington road and A452 Kenilworth road	Consent	35004547 and 35010030	SP 21114 81450 and SP 22168 81875		Phase 1	1MC09-BBV_VIR-HW-DPL-NS04-000002	Site Clearance and trail holes and installation of site hoarding and welfare for test pile construction works off highway within Diddington Lane.	Diversion Signage	09.30 to 15.30	17/02/2020	28/02/2020
Diddington Lane	Diddington Lane north of Meriden Road and south of A452 Kenilworth road	Consultation	35004522	SP 21151 82292		Phase 1	1MC09-BBV_VIR-HW-DPL-NS04-000002	Site strip and install access track and piling platform for test pile construction works off highway within Diddington Lane.	Road Closure	09.30 to 15.30	28/02/2020	01/05/2020
B4102 Meriden Road and A452 Kenilworth Road	A452 Kenilworth road with B4102 Meriden Road	Consent	35004547 and 35010030	SP 21114 81450 and SP 22168 81875		Phase 1	1MC09-BBV_VIR-HW-DPL-NS04-000002	Site strip and install access track and piling platform for test pile construction works off highway within Diddington Lane.	Diversion signage	09.30 to 15.30	28/02/2020	01/05/2020
Diddington Lane	Diddington Lane north of Meriden Road and south of A452 Kenilworth road	Consultation	35004522	SP 21151 82292		Phase 1	1MC09-BBV_VIR-HW-DPL-NS04-000002	Test Pile Construction works off highway within Diddington Lane for delivery of plant and concrete delivery's	Road Closure	09.30 to 15.30	01/05/2020	28/08/2020
B4102 Meriden Road and A452 Kenilworth Road	A452 Kenilworth road with B4102 Meriden Road	Consent	35004547 and 35010030	SP 21114 81450 and SP 22168 81875		Phase 1	1MC09-BBV_VIR-HW-DPL-NS04-000002	Test Pile Construction works off highway within Diddington Lane for delivery of plant and concrete delivery's	Diversion signage	09.30 to 15.30	01/05/2020	28/08/2020
Diddington Lane	Diddington Lane north of Meriden Road and south of A452 Kenilworth road	Consultation	35004522	SP 21151 82292		Phase 1	VTMSL-BBV-HS2-Generi-002		Site signage only highlighting access into works area.	24 / 7	17/02/2020	28/08/2020

Details of pre-application discussions with the Highway Authority and stakeholders

Date	Details
14-11-2019	Test pile works has been presented within the traffic liaison group.

Details of associated consents/approvals

Local Traffic Management Plan for Test Piles

Document references and supporting information

Title	Phase (from Table 2)	eB reference	Version
Road Closure Diversion	Phase 1		Po1
Local Traffic Management Plan for Test Piles		1MC09-BBV-TM-PLN-N002-000006	Po1

Contractor Signature

This submission is made by the Contractor on behalf of and as agent for the Nominated Undertaker. HS2 Ltd authorises the contractor to submit the application for consultation or, as required, consent of the highway authority
[Contractor must obtain acceptance from HS2 before submitting the form to the highway authority]

Contractor	<i>BalfourBeattyVinci 11 Brindley Place Birmingham B1 2LP</i>
Contractor Authorised Signatory	<i>Alex Beattie</i>
Contractor Site Contact Details	<i>HS2 Helpdesk: 08081434434</i>

Highway Authority Response Sheet

To be completed by the Highway Authority and provided as a response to the application

HS2 Consent Reference:	THW.HS2.N2.SMBC.BBV.TP.01. REV2
Street(s):	Diddington Lane 35004522
Submission Date:	09/12/2019
Response Date:	13/01/2020

Local Highway Authority Response

Highway Authority: Solihull Metropolitan Borough Council

Decision on the application by the highway authority, if consent is required:

Consent granted

**Consent granted
with comments**

Consent withheld

Consultation

Access to be maintained at all times.


Please send copies of customer engagement that has taken place.

Advance warning signs to be erected 10 days prior to works commencing.

Any amendments in TM or dates to be discussed prior with SMBC.

Signature: _____LPardy_____ Date: _____24/01/2020_____

Name of highway authority's authorised representative: _____Lisa Parady



Client:

Working on behalf of **HS2**
Balfour Beatty VINCI

Project Title:		HS2 N1 & N2	
Drawing Title:		Diddington Lane Road closure with diversion Route	
Drawing No.:		1MC09-BBV_VIR-HW-DPL-NS04-000002	
Revision details			
Revision	A	Sheet No.	1 of 2
Revised by:	Paul Collins	Rev:	A
Date:	10/01/2020		
Designer Checklist No.:		xxx	
Technical Note & Design Commentary No.:		1MC09-BBV_VIR-HW-DPL-NS04-000002	
Associated Risk Assessment No.:		xxx	
Layer Register No.:		xxx	
DWG File Number No.:		xxx	

Preliminary	For approval	X
For comment	Final Design	
Drawn by:	Paul Collins	Date: 03/12/2019
Verified by:	Mark Jagers	Date: 03/12/2019
Validation by:	Phil Watts	Date: 04/12/2019
Original size:	A1	Scale: NTS
Technical Support		
IN ADDITION TO THE HAZARDS/RISKS NORMALLY ASSOCIATED WITH THE TYPES OF WORK DETAILED ON THIS DRAWING, PLEASE NOTE THE FOLLOWING SIGNIFICANT RESIDUAL RISKS IN THE HAZARD/RISK BOX		
HAZARD/RISK		HIGH/MED/LOW

KEY:

	Gateman
--	---------

Notes

-

Chy. 3 Ref: 573 Direction to hazard right		Chy. 3 Ref: 7010-PP-13-9 Nature of temporary hazard ahead - Road Closed	
Chy. 2 Ref: 573 Direction to hazard left		Chy. 1 Ref: A4091	
Chy. 4 Ref: 7001 Road works ahead		Chy. 4 Ref: road ahead closed	