

## HS2 FORM TM1

<b>Highway Authority</b>	Solihull Metropolitan Borough Council
<b>Street(s)/USRN(s)</b>	Waste Lane
<b>HS2 Consent Reference</b>	THW.AN.SMBC.LMJV.0164
<b>Contractor document reference</b>	1EW04-LMJ-HW-SCH-NS01_NL04-041008 C02
<b>Submission Date (to Highway Authority)</b>	04/02/2019
<b>Proposed start date of consent</b>	04/02/2019
<b>Proposed end date of consent</b>	17/03/2019
<b>Consultation end/ requested response date</b>	04/02/2019
<b>Deemed consent date (if required)</b>	Click here to enter a date.

## Temporary Interference with the Highway

In accordance with the powers set out in the **High Speed Rail (London - West Midlands) Act 2017**, the Contractor, acting on behalf of and, as agent for the Nominated Undertaker, hereby consults the highway authority and/or requests highway authority consent under Schedule 2, 4 and/or 33 as identified below:

<b>Consultation with the highway authority:</b>	
The temporary interference / works is on a street or location that <b>is listed</b> in Table 3 of Schedule 4 to the Act ( <b>Schedule 4 Part 2 paragraph 6</b> )	<input checked="" type="checkbox"/>
<b>Consent of the highway authority:</b>	
The temporary interference / works is on a street or location <b>not listed</b> in Table 3 of Schedule 4 of the Act ( <b>Schedule 4 Part 2 paragraph 6</b> )	<input type="checkbox"/>
<b>Trial holes (Schedule 2 only)</b>	<input type="checkbox"/>
<b>Protective provisions (Schedule 33) [mark as appropriate]</b>	
Works to a bridge requiring temporary interference, ( <b>Schedule 33 para 6</b> )	<input type="checkbox"/>
Alteration/disturbance to apparatus of the highway authority affixed to or placed under any highway or, access to the apparatus of the Highway Authority, ( <b>Schedule 33 Para 9</b> )	<input type="checkbox"/>
Depositing soil or materials or storing plant on the highway ( <b>Schedule 33 Para 12</b> )	<input type="checkbox"/>
Erection of scaffolding or screening (or hoarding) in the highway ( <b>Schedule 33 Para 12</b> )	<input type="checkbox"/>


<b>Table 1. High level summary</b> <i>(mark as appropriate)</i>	Alteration to apparatus of the highway authority	<input type="checkbox"/>	Deposit of material on the highway	<input type="checkbox"/>	Footway Works only	<input type="checkbox"/>	Peak hours	<input type="checkbox"/>	Works to PRow	<input type="checkbox"/>	Give and Take	<input type="checkbox"/>	Contra - flow	<input type="checkbox"/>	Lane Closure	<input type="checkbox"/>	Portable temporary traffic signals <i>(delete as required)</i> 2-way multiphase	<input checked="" type="checkbox"/>	Priority working	<input type="checkbox"/>
	Trial holes	<input type="checkbox"/>	Erection of scaffolding/hoarding	<input type="checkbox"/>	Works in the carriageway	<input type="checkbox"/>	Off Peak	<input type="checkbox"/>	Street works (NRSWA)	<input type="checkbox"/>	Stop / Go	<input checked="" type="checkbox"/>	Signage only	<input type="checkbox"/>	Road Closure	<input type="checkbox"/>	Works to existing or new traffic signals infrastructure	<input type="checkbox"/>	Associated utility works	<input type="checkbox"/>

Table 2. Detailed works description, traffic management phasing and intended programme												
Road name	Extent of Temporary Interference	Consent or Consultation	USRN	Grid Ref	EToN reference	TM Phase	TM drawing reference	Description of works	Description of associated traffic management	TM operational hours	Proposed Works Start Date	Estimated Works End Date
Waste Lane	300 metres either side of grid reference	Consultation	35006276	SP 25852 76731	NA	Single Phase	1 of 1 254-S004098	Access/Egress to ecological mitigation site	2 phase part time portable traffic signals	9.30am to 3.30pm	05/02/2019	17/03/2019
Waste Lane	400 metres West of grid reference to 300 metres East of grid reference	Consultation	35006276	SP 25852 76731	NA	Single Phase	4 Way 254-S004098	Access/Egress to ecological mitigation site	2 phase part time portable traffic signals	9.30am to 3.30pm	05/02/2019	08/02/2019

Details of pre-application discussions with the Highway Authority and stakeholders	
Date	Details
30/01/2019	Pre-application meeting with SMBC to discuss traffic signals
Click here to enter a date.	
Click here to enter a date.	

Details of associated consents/approvals

Document references and supporting information			
Title	Phase (from Table 2)	Drawing reference	Version
2 way part time portable traffic signals		1 of 1 254-S004098	
4 way part time portable traffic signals		4 Way 254-S004098	

Contractor Signature	
<p><b>This submission is made by the Contractor on behalf of and as agent for the Nominated Undertaker.</b>                      HS2 Ltd authorises the contractor to submit the application for consultation or, as required, consent of the highway authority  <i>[Contractor must obtain acceptance from HS2 before submitting the form to the highway authority]</i></p>	
Contractor	LM-JV Cornerblock, Two Cornwall Street, Birmingham, B3 2DX
Contractor Authorised Signatory	 Wayne Skells, Traffic Manager
Contractor Site Contact Details	

## Highway Authority Response Sheet

*To be completed by the Highway Authority and provided as a response to the application*

<b>HS2 Consent Reference:</b>	
<b>Street(s):</b>	
<b>Submission Date:</b>	
<b>Response Date:</b>	

### Local Highway Authority Response

<b>Highway Authority:</b>	
---------------------------	--



**Decision on the application by the highway authority, if consent is required:**

<b>Consent granted</b> <input type="checkbox"/>	If consent withheld or consent with comments, state ground(s) below:
<b>Consent granted with comments</b> <input type="checkbox"/>	
<b>Consent withheld</b> <input type="checkbox"/>	
<b>Consultation</b> <input checked="" type="checkbox"/>	<i>[Insert comments on consultation]</i>

Signature:  Date: 4.2.19


Name of highway authority's authorised representative: Lisa Parck





Stop / Go boards provided in case of TTS failure.

MAIN ROAD TO RUN TOGETHER ON PHASE 1,  
SITE ENT / EXIT WILL RUN ON PHASE 2



Lights to be set to V.A.  
unless otherwise agreed  
by the local authority

PHASE DIAGRAM	PHASE 1	PHASE 2		
	GO ↑ GO	GO ←		
	RED SETTINGS			
	(10)	(5)		
	GREEN SETTINGS (SECONDS)			
	(35)	(35)		



A-Plant Lux Traffic Control & Management  
Kemble Airfield Enterprise Park  
Cirencester Road  
Kemble  
GL7 6BQ  
Telephone : 01666 822000  
Fax: 0845 0047105

SPEED OF ROAD	40MPH
DISTANCE FROM FIRST SIGN TO START OF SITE(D)	MIN 45 M
	MAX 110 M
SIDEWAYS SAFETY ZONE (S)	0.5 M
LONGWAYS CLEARANCE (L)	15 M

KEY:	
	3 light signal head
	Temporary Road Signs
	Permanent signal head
	Working Area
	Traffic controlled area
	Cone
	Pedestrian barrier
	Pedestrian crossing
	Bus stop

**Running lanes**  
3.5m maximum  
3.25m desirable minimum  
3.0m absolute minimum  
All signs will be 750mm  
and will be held in place  
with sandbags

DETAIL C2 Traffic cones 9m spacing  
applicable on longitude run.




N.B Road Danger Lamps complying  
with Regulation 55  
should be provided during darkness

**DRAWING DESCRIPTION**  
HS2 SITE,  
B4101 WASTE LANE,  
COVENTRY,  
CV7 7GH.

**CLIENT DETAILS**  
KEYSTONE

DO WORK AT	PEAK TIMES	X	WEEKEND	X	OFF PEAK	✓	NIGHT	X	DATE	24/01/19
PURPOSE OF WORKS	DESIGNED BY	VERIFIED BY	AMMEND No	SCALE	DIMENSIONS	SHEET NO				
CARRIAGEWAY WORKS	JW	RPW	REV 2	NOT TO SCALE	METRES	1 of 1				
PERMANENT LIGHTS AFFECT SITE?		X								
PEDESTRIAN CROSSING AFFECTED?		X								
BUS ROUTES / STOPS AFFECTED?		✓								

**HIRE ADVICE 254-S004098**



PHASE DIAGRAM	PHASE 1	PHASE 2	PHASE 3	PHASE 4
	GO	GO	GO	GO
	(20)	(20)	(15)	(15)
GREEN SETTINGS (SECONDS)				
	(50)	(50)	(25)	(25)

**ALUX PLANT**  
TRAFFIC CONTROL & MANAGEMENT  
A-Plant Lux Traffic Control & Management  
Kemble Airfield Enterprise Park  
Cirencester Road  
Kemble  
GL7 6BQ  
Telephone : 01666 822000  
Fax: 0845 0047105

SPEED OF ROAD	40MPH
DISTANCE FROM FIRST SIGN TO START OF SITE(D)	MIN 45 M
	MAX 110 M
SIDEWAYS SAFETY ZONE (S)	0.5 M
LONGWAYS CLEARANCE (L)	15 M

KEY:

	3 light signal head
	Temporary Road Signs
	Permanent signal head
	Working Area
	Traffic controlled area
	Cone
	Pedestrian barrier
	Pedestrian crossing
	Bus stop

**Running lanes**  
3.5m maximum  
3.25m desirable minimum  
3.0m absolute minimum  
All signs will be 750mm  
and will be held in place  
with sandbags

DETAIL C2 Traffic cones 9m spacing applicable on longitude run.

N.B Road Danger Lamps complying with Regulation 55 should be provided during darkness

**DRAWING DESCRIPTION**  
HS2 SITE,  
B4101 WASTE LANE,  
COVENTRY,  
CV7 7GH.

**CLIENT DETAILS**  
KEYSTONE

DO WORK AT	PEAK TIMES	X	WEEKEND	X	OFF PEAK	✓	NIGHT	X
PURPOSE OF WORKS	DESIGNED BY	VERIFIED BY	AMMEND No	SCALE	DIMENSIONS	SHEET NO	DATE	01/02/19
CARRIAGEWAY WORKS	JW	RPW	00	NOT TO SCALE	METRES	4 way		
PERMANENT LIGHTS AFFECT SITE?		X						
PEDESTRIAN CROSSING AFFECTED?		X						
BUS ROUTES / STOPS AFFECTED?		✓						

**HIRE ADVICE 254-S004098**