Schedule 4 Part 2 paragraph 6 – Temporary Interference Schedule 33 Part 1, Schedule 2 Part 1

Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision Po4]



HS2 FORM TM1

Highway Authority	Solihull Metropolitan Borough Council
	·
Street(s)/USRN(s)	A452 Chester Road, A446, Stonebridge Island,
	Northway Island
HS2 Consent Reference	THW.AN.SMBC.LMJV.0203
Contractor document reference	
Submission Date (to Highway Authority)	27/03/2019
Proposed start date of consent	24/04/2019
Proposed end date of consent	23/05/2019
Consultation end/ requested response date	15/04/2019
Deemed consent date (if required)	23/04/2019

Temporary Interference with the Highway

In accordance with the powers set out in the **High Speed Rail (London - West Midlands) Act 2017**, the Contractor, acting on behalf of and, as agent for the Nominated Undertaker, hereby consults the highway authority and/or requests highway authority consent under Schedule 2, 4 and/or 33 as identified below:

Consultation with the highway authority:	
The temporary interference / works is on a street or location that <u>is listed</u> in Table 3 of Schedule 4 to the Act (Schedule 4 Part 2 paragraph 6)	×
Consent of the highway authority:	
The temporary interference / works is on a street or location <u>not listed</u> in Table 3 of Schedule 4 of the Act (Schedule 4 Part 2 paragraph 6)	
Trial holes (Schedule 2 only)	
Protective provisions (Schedule 33) [mark as appropriate]	
Works to a bridge requiring temporary interference, (Schedule 33 para 6)	
Alteration/disturbance to apparatus of the highway authority affixed to or placed under any highway or, access to the apparatus of the Highway Authority, (Schedule 33 Para 9)	
Depositing soil or materials or storing plant on the highway (Schedule 33 Para 12)	
Erection of scaffolding or screening (or hoarding) in the highway (Schedule 33 Para 12)	

Schedule 4 Part 2 paragraph 6 – Temporary Interference

Schedule 33 Part 1, Schedule 2 Part 1

Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision P04]



Table 1. High level summary	Alteration to apparatus of the highway authority	Deposit of material on the highway	Footway Works only		Peak hours	Works to PRoW	Give and Take	Contra - flow	Lane Closure	Portable temporary traffic signals (<i>delete as required</i>) 2-way multiphase	Priority working	
(mark as appropriate)	Trial holes	Erection of scaffolding/hoarding	Works in the carriageway	\boxtimes	Off Peak	Street works (NRSWA)	Stop / Go	Signage only	Road Closure	Works to existing or new traffic signals infrastructure	Associated utility works	

Table 2. Detailed works description, traffic management phasing and intended programme

		1		1	I .					1	1	
Road name	Extent of Temporary Interference	Consent or Consultation	USRN	Grid Ref	EToN reference	TM Phase	TM drawing reference	Description of works	Description of associated traffic management	TM operational hours	Proposed Works Start Date	Estimated Works End Date
A452	Stonebridge Island to Northway Island	Consultation	35006662	SP 20382 84447	NA	8	9969.029.001 9969.030.001	Utility Trial holes	NB Lane closure	9pm to 6am	24/04/2019	30/04/2019
A452	Stonebridge Island to Biddles Loop	Consultation	35006662	SP 20382 84447	NA	10A	9969.032.001	Utility Trial holes	NB Lane closure	9pm to 6am	30/04/2019	03/05/2019
A446 & A452	Biddles Loop to Stonebridge Island	Consultation	35006662	SP 19884 85322	NA	10B	9969.033.001 9969.033.002	Utility Trial holes	SB Lane closure	9pm to 6am	03/05/2019	04/05/2019
A446 & A452	Biddles Loop to Stonebridge Island	Consultation	35006662	SP 20259 84753	NA	12	9969.035	Utility Trial holes	NB & SB Lane closure	9pm to 6am	06/05/2019	09/05/2019
A45 & A452	Stonebridge Island to Packington Lane	Consultation	35006662 99505901	SP 21315 83174	NA	13 14	9969.034.1	Utility Trial holes	EB & SB Lane closure	9pm to 6am	09/05/2019	18/05/2019
A45 & A452	Molands Roundabout to Packington Lane	Consultation	35006662 99505901	SP 21315 83174	NA	11	9969.034	Utility Trial holes	EB & NB Lane closure	9pm to 6am	20/05/2019	23/05/2019

Schedule 4 Part 2 paragraph 6 – Temporary Interference Schedule 33 Part 1, Schedule 2 Part 1





Details of pre-application discussions with the Highway Authority and stakeholders							
Date	Details						
27/09/2018	Pre-application meeting with SMBC & HE.						
Click here to enter a date.							
Click here to enter a date.							

Details of associated consents/approvals							

Document references and supporting information							
Title	Phase (from Table 2)	Drawing reference	Version				
Northbound Lane closure	8	9969.029.001	D				
Northbound Lane closure	9	9969.030.001	G				
Northbound Lane closure	10A	9969.032.001	С				
Southbound Lane closure	10B	9969.033.001	В				
Southbound Lane closure	10B	9969.033.002	Α				
North & Southbound Lane closure	12	9969.035	Α				
East & Northbound Lane closure	13	9969.034.1	Α				
East & Northbound Lane closure	11	9969.034	D				

Schedule 4 Part 2 paragraph 6 – Temporary Interference Schedule 33 Part 1, Schedule 2 Part 1





Contractor Signature						
This submission is made by the Contractor on behalf of and as agent for the Nominated Undertaker. HS2 Ltd authorises the contractor to submit the application for consultation or, as required, consent of the highway authority [Contractor must obtain acceptance from HS2 before submitting the form to the highway authority]						
Contractor	LM-JV Cornerblock, Two Cornwall Street, Birmingham, B3 2DX					
Contractor Authorised Signatory	Wayne Skells, Traffic Manager					
Contractor Site Contact Details	MURPHY LAND & MARINE John Connor Project Manager T +44 (0) 1543466711 M +44 (0) 7704768108 E johnconnor@murphygroup.co.uk					

Schedule 4 Part 2 paragraph 6 – Temporary Interference Schedule 33 Part 1, Schedule 2 Part 1


Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision Po4]





Highway Authority Response Sheet


To be completed by the Highway Authority and provided as a response to the application


HS2 Consent Reference:	
Street(s):	
Submission Date:	
Response Date:	
Local Highway Authority Res	ponse
Highway Authority:	
Decision on the application by	y the highway authority, if consent is required:
Consent granted □	If consent withheld or consent with comments, state ground(s) below:
Consent granted with comments	
Consent withheld □	
Consultation □	[Insert comments on consultation]
Signature: Name of highway authority's author	Date:ised representative:











Client



working in partnership with




Unit 10-11 Waterside Industrial Estate Doulton Road, Cradley Heath Rowley Regis, B65 8JG www.dtmtraffic.co.uk

J	
•	Sign Symbol
•	Cone
	Saftey Zone
	Works Area
	Works Space
	Diversion Route
	Road Closure Works Area
	Traffic Light Phase
\circ	Traffic / Pedestrian Light Symbol
	Traffic Light
•	Pedestrian Light Symbol
STOP GO	Stop / Go
0 - 0	Pedestrain Barrier
	Block Board
	Cut Line

Cross Section

Lane 1 Closure or Shuttle Lane




Works Location | Grid Reference | X(Easting) - 420101 | Y(Northing) - 284859

Trial Holes - WP5 - TH11, TH12, TH33 A452 Chester Road, Coleshill, B46 3HX

Traffic Management Type

Proposed High Speed Lane Closure / Road Closure Diversion



Ordnance Survey © Crown Copyright 2012. All rights reserved. Licence Number 100020449 Originator Designer Checked Approved

Originator	Designer	Checked	Approved				
DTM	JW	RB	KL				
Scale		Drawing Date					
NOT TO	O SCALE	05/03/2019					
Revision		Drawing Number					
G		9969.030	0.001				

