Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision P04]



## **HS2 FORM TM1**

Highway Authority	Solihull Metropolitan Borough Council
Street(s)/USRN(s)	Park Lane – 35005842 A452 Kenilworth Road – 35010030
HS2 Consent Reference	THW.AN.SMBC.LMJV.0217 C03
Contractor document reference	1EW04-LMJ-HW-SCH-NS01_NL05-047001
Submission Date (to Highway Authority)	25/04/2019
Proposed start date of consent	03/06/2019
Proposed end date of consent	14/06/2019
Consultation end/ requested response date	23/05/2019
Deemed consent date (if required)	Click here to enter a date.

# **Temporary Interference with the Highway**

In accordance with the powers set out in the **High Speed Rail (London - West Midlands) Act 2017**, the Contractor, acting on behalf of and, as agent for the Nominated Undertaker, hereby consults the highway authority and/or requests highway authority consent under Schedule 2, 4 and/or 33 as identified below:

Consultation with the highway authority:	
The temporary interference / works is on a street or location that <u>is listed</u> in Table 3 of Schedule 4 to the Act ( <b>Schedule 4 Part 2 paragraph 6</b> )	⊠
Consent of the highway authority:	
The temporary interference / works is on a street or location not listed in Table 3 of Schedule 4 of the Act (Schedule 4 Part 2 paragraph 6)	
Trial holes (Schedule 2 only)	
Protective provisions (Schedule 33) [mark as appropriate]	
Works to a bridge requiring temporary interference, (Schedule 33 para 6)	
Alteration/disturbance to apparatus of the highway authority affixed to or placed under any highway or, access to the apparatus of the Highway Authority, ( <b>Schedule 33 Para 9</b> )	
Depositing soil or materials or storing plant on the highway (Schedule 33 Para 12)	
Erection of scaffolding or screening (or hoarding) in the highway (Schedule 33 Para 12)	

### Error! Reference source not found.

Schedule 4 Part 2 paragraph 6 – Temporary Interference

Schedule 33 Part 1, Schedule 2 Part 1

Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision P04]



High level summary	Alteration to apparatus of the highway authority	Deposit of material on the highway	Footway Works only	Peak hours	Works to PRoW	Give and Take	Contra - flow	Lane Closure		Portable temporary traffic signals (delete as required) 2-way multiphase	Priority working	
(mark as appropriate)	Trial holes	Erection of scaffolding/hoarding	Works in the carriageway	Off Peak	Street works (NRSWA)	Stop / Go	Signage only	Road Closure	$\boxtimes$	Works to existing or new traffic signals infrastructure	Associated utility works	

### Table 2. Detailed works description, traffic management phasing and intended programme **Extent of Description of** TM **Proposed Estimated** Consent or **EToN** TM **USRN Grid Ref** associated traffic Works Road name **Temporary** TM drawing reference **Works End Description of works** operational **Phase** Consultation reference Interference management hours **Start Date Date** SP 23526 A452 35010030 N/A WP47 Vegetation 27/05/2019 31/05/2019 Beefeater Consultation Single 1101 North & Southbound Lane 9:30am to Kenilworth George in the 78018 to Phase 1102 clearance closures 3:30pm Road Tree to Bibury SP 22071 1103 House 80006 1104 35005842 N/A 1004 Park Lane Road Closure 9:30am to 03/06/2019 07/06/2019 Park Lane Lavender Hall Consultation SP 24100 WP47 Vegetation Single Lane junction 78351 to 3:30pm Phase clearance on sections of and associated diversion SP 23255 to A452 carriageway of Park Lane route junction 78622 14/06/2019 Park Lane Consultation 35005842 SP 24100 N/A 1004 WP47 Vegetation Park Lane Road Closure 9:30am to 10/06/2019 Lavender Hall Single 78351 to Lane junction Phase clearance on sections of and associated diversion 3:30pm SP 23255 to A452 carriageway of Park Lane route 78622 junction **Park Lane** Lavender Hall Consultation 35005842 **SP 24100** N/A 1004 **WP47 Vegetation Park Lane Road Closure** 9:30am to 17/06/2019 21/06/2019 Single 78351 to Lane junction clearance on sections of and associated 3:30pm Phase SP 23255 to A452 carriageway of Park Lane diversion route 78622 junction Park Lane Consultation 35005842 SP 24100 N/A 1004 WP47 Vegetation 24/06/2019 28/06/2019 Lavender Hall Single **Park Lane Road Closure** 9:30am to 78351 to **Phase** 3:30pm Lane junction clearance on sections of and associated to A452 SP 23255 carriageway of Park Lane diversion route 78622 junction A452 Beefeater Consultation 35010030 SP 23526 N/A Single 1101 WP47 Vegetation Southbound Lane 9.30am on 3<sup>rd</sup> 03/06/2019 08/06/2019 Kenilworth George in the 78018 to Phase 1102 clearance closures SP 22071 6am on 8<sup>th</sup> Road Tree to Bibury 24/7 House 80006 35010030 SP 23526 WP47 Vegetation 10/06/2019 15/06/2019 A452 Beefeater Consultation N/A Single 1101 Southbound Lane 9.30am on 10<sup>t</sup> 78018 to 1102 Kenilworth George in the Phase clearance closures SP 22071 6am on 15<sup>th</sup> Road Tree to Bibury 24/7 House 80006 SP 23526 22/06/2019 A452 **Beefeater** Consultation 35010030 N/A Single 1101 **WP47 Vegetation Southbound Lane** 9.30am on 17 17/06/2019 Kenilworth George in the 78018 to **Phase** 1102 clearance closures 6am on 22<sup>nd</sup> **SP 22071** 24/7 Road Tree to **Bibury House** 80006 A452 Beefeater 35010030 SP 23526 N/A 1101 **WP47 Vegetation** 24/06/2019 29/06/2019 Consultation Single **Southbound Lane** 9.30am on 24 Kenilworth George in the 78018 to **Phase** 1102 clearance closures 6am on 29<sup>th</sup> **SP 22071** 24/7 Road Tree to 80006 **Bibury House**

### Error! Reference source not found.

Schedule 4 Part 2 paragraph 6 – Temporary Interference

Schedule 33 Part 1, Schedule 2 Part 1

## Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision P04]



A452 Kenilworth Road	Beefeater George in the Tree to Bibury House	Consultation	35010030	SP 23526 78018 to SP 22071 80006	N/A	Single Phase	1103 1104	WP47 Vegetation clearance	Northbound Lane closures 24/7	6am on 4 <sup>th</sup> to 8pm on 6 <sup>th</sup>	04/06/2019	06/06/2019
A452 Kenilworth Road	Beefeater George in the Tree to Bibury House	Consultation	35010030	SP 23526 78018 to SP 22071 80006	N/A	Single Phase	1103 1104	WP47 Vegetation clearance	Northbound Lane closures 24/7	6am on 11 <sup>th</sup> to 8pm on 13 <sup>th</sup>	11/06/2019	13/06/2019
A452 Kenilworth Road	Beefeater George in the Tree to Bibury House	Consultation	35010030	SP 23526 78018 to SP 22071 80006	N/A	Single Phase	1103 1104	WP47 Vegetation clearance	Northbound Lane closures 24/7	6am on 18 <sup>th</sup> to 8pm on 20 <sup>th</sup>	18/06/2019	20/06/2019
A452 Kenilworth Road	Beefeater George in the Tree to Bibury House	Consultation	35010030	SP 23526 78018 to SP 22071 80006	N/A	Single Phase	1103 1104	WP47 Vegetation clearance	Northbound Lane closures 24/7	6am on 25 <sup>th</sup> to 8pm on 27 <sup>th</sup>	25/06/2019	27/06/2019
A452 Kenilworth Road	Beefeater George in the Tree to Bibury House	Consultation	35010030	SP 23526 78018 to SP 22071 80006	N/A	Single Phase	1105 1106	WP47 Vegetation clearance	Northbound Full closure and associated diversion route	8pm to 6am	03/06/2019	08/06/2019
A452 Kenilworth Road	Beefeater George in the Tree to Bibury House	Consultation	35010030	SP 23526 78018 to SP 22071 80006	N/A	Single Phase	1105 1106	WP47 Vegetation clearance	Northbound Full closure and associated diversion route	8pm to 6am	10/06/2019	15/06/2019

Schedule 4 Part 2 paragraph 6 – Temporary Interference

Schedule 33 Part 1, Schedule 2 Part 1

Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision Po4]



Details of pre-application discussions with the Highway Authority and stakeholders					
Date	Details				
11/03/2019	Sent diversion route drawings to SMBC for clash check				
14/03/2019	Details of road closure and diversion route tabled at TLG				
11/04/2019	Details of road closure and diversion route tabled at TLG				

Details of associated consents/approvals						

Title	Phase	Drawing reference	Version
	(from Table 2)		
Road closure Park Lane West	Single	1004	Α
Proposed lane 1 closure (SB) A452		1101	Α
Proposed lane 2 closure (SB) A452		1102	А
Proposed lane 1 closure (NB) A452		1103	
Proposed lane 2 closure (NB) A452		1104	
Proposed NB Closure A452 Kenilworth Road		1105	
Proposed Diversion Route A452 Kenilworth Road		1106	

Contractor Signature					
This submission is made by the Contractor on behalf of and as agent for the Nominated Undertaker.  HS2 Ltd authorises the contractor to submit the application for consultation or, as required, consent of the highway authority  [Contractor must obtain acceptance from HS2 before submitting the form to the highway authority]					
Contractor	LM-JV Cornerblock, Two Cornwall Street, Birmingham, B3 2DX				
Contractor Authorised Signatory	Wayne Skells, Traffic Manager				
Contractor Site Contact Details	LM – Richard Barrett - 07901518697				

Error! Reference source not found.

Schedule 4 Part 2 paragraph 6 – Temporary Interference Schedule 33 Part 1, Schedule 2 Part 1 Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision Po4]



# **Highway Authority Response Sheet**

To be completed by the Highway Authority and provided as a response to the application

HS2 Consent Reference:						
Street(s):						
Submission Date:						
Response Date:						
Local Highway Authority Res	ponse					
Highway Authority:						
Decision on the application by	y the highway authority, if consent is required:					
Consent granted □	If consent withheld or consent with comments, state ground(s) below:					
Consent granted with comments						
Consent withheld □						
Consultation □	[Insert comments on consultation]					
Signature: Date:						