Schedule 4 Part 2 paragraph 6 – Temporary Interference Schedule 33 Part 1, Schedule 2 Part 1

Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision P04]



HS2 FORM TM1

Highway Authority	Solihull Metropolitan Borough Council
Street(s)/USRN(s)	Park Lane – 35005842 A452 Kenilworth Road – 35010030
HS2 Consent Reference	THW.AN.SMBC.LMJV.0217
Contractor document reference	
Submission Date (to Highway Authority)	25/04/2019
Proposed start date of consent	03/06/2019
Proposed end date of consent	14/06/2019
Consultation end/ requested response date	23/05/2019
Deemed consent date (if required)	Click here to enter a date.

Temporary Interference with the Highway

In accordance with the powers set out in the **High Speed Rail (London - West Midlands) Act 2017**, the Contractor, acting on behalf of and, as agent for the Nominated Undertaker, hereby consults the highway authority and/or requests highway authority consent under Schedule 2, 4 and/or 33 as identified below:

Consultation with the highway authority:	
The temporary interference / works is on a street or location that <u>is listed</u> in Table 3 of Schedule 4 to the Act (Schedule 4 Part 2 paragraph 6)	×
Consent of the highway authority:	
The temporary interference / works is on a street or location not listed in Table 3 of Schedule 4 of the Act (Schedule 4 Part 2 paragraph 6)	
Trial holes (Schedule 2 only)	
Protective provisions (Schedule 33) [mark as appropriate]	
Works to a bridge requiring temporary interference, (Schedule 33 para 6)	
Alteration/disturbance to apparatus of the highway authority affixed to or placed under any highway or, access to the apparatus of the Highway Authority, (Schedule 33 Para 9)	
Depositing soil or materials or storing plant on the highway (Schedule 33 Para 12)	
Erection of scaffolding or screening (or hoarding) in the highway (Schedule 33 Para 12)	

Error! Reference source not found.

Schedule 4 Part 2 paragraph 6 – Temporary Interference

Schedule 33 Part 1, Schedule 2 Part 1

Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision Po4]



Table 1. High level summary	Alteration to apparatus of the highway authority	Deposit of material on the highway	Footway Works only	Peak hours	_	Works to PRoW	Give and Take	Contra - flow	Lane Closure	Portable temporary traffic signals (<i>delete as required</i>) 2-way multiphase	Priority working	
(mark as appropriate)	Trial holes	Erection of scaffolding/hoarding	Works in the carriageway	Off Peak		Street works (NRSWA)	Stop / Go	Signage only	Road Closure	Works to existing or new traffic signals infrastructure	Associated utility works	

Table 2. Detailed works description, traffic management phasing and intended programme | Extent of Temporary Interference | Consent or Consultation | USRN | Grid Ref | ETON reference | TM Phase | TM drawing reference | Description of works | Description of works | Management phasing and intended programme | Description of works | Description

Road name	Extent of Temporary Interference	Consent or Consultation	USRN	Grid Ref	EToN reference	TM Phase	TM drawing reference	Description of works	Description of associated traffic management	TM operational hours	Proposed Works Start Date	Estimated Works End Date
A452 Kenilworth Road	Beefeater George in the Tree to Bibury House	Consultation	35010030	SP 23526 78018 to SP 22071 80006	N/A	Single Phase	1101 1102 1103 1104	WP47 Vegetation clearance	North & Southbound Lane closures	9:30am to 3:30pm	27/05/2019	31/05/2019
Park Lane	Lavender Hall Lane junction to A452 junction	Consultation	35005842	SP 24100 78351 to SP 23255 78622	N/A	Single Phase	1004	WP47 Vegetation clearance on sections of carriageway of Park Lane	Park Lane Road Closure and associated diversion route	9:30am to 3:30pm	03/06/2019	07/06/2019
Park Lane	Lavender Hall Lane junction to A452 junction	Consultation	35005842	SP 24100 78351 to SP 23255 78622	N/A	Single Phase	1004	WP47 Vegetation clearance on sections of carriageway of Park Lane	Park Lane Road Closure and associated diversion route	9:30am to 3:30pm	10/06/2019	14/06/2019
A452 Kenilworth Road	Beefeater George in the Tree to Bibury House	Consultation	35010030	SP 23526 78018 to SP 22071 80006	N/A	Single Phase	1101 1102	WP47 Vegetation clearance	Southbound Lane closures 24/7	9.30am on 3 rd to 6am on 8 th	03/06/2019	08/06/2019
A452 Kenilworth Road	Beefeater George in the Tree to Bibury House	Consultation	35010030	SP 23526 78018 to SP 22071 80006	N/A	Single Phase	1101 1102	WP47 Vegetation clearance	Southbound Lane closures 24/7	9.30am on 10 th to 8pm on 15 th	10/06/2019	15/06/2019
A452 Kenilworth Road	Beefeater George in the Tree to Bibury House	Consultation	35010030	SP 23526 78018 to SP 22071 80006	N/A	Single Phase	1103 1104	WP47 Vegetation clearance	Northbound Lane closures 24/7	6am on 4 th to 8pm on 6 th	04/06/2019	06/06/2019
A452 Kenilworth Road	Beefeater George in the Tree to Bibury House	Consultation	35010030	SP 23526 78018 to SP 22071 80006	N/A	Single Phase	1103 1104	WP47 Vegetation clearance	Northbound Lane closures 24/7	6am on 11 th to 8pm on 13 th	11/06/2019	13/06/2019
A452 Kenilworth Road	Beefeater George in the Tree to Bibury House	Consultation	35010030	SP 23526 78018 to SP 22071 80006	N/A	Single Phase	1105 1106	WP47 Vegetation clearance	Northbound Full closure and associated diversion route	8pm to 6am	03/06/2019	08/06/2019
A452 Kenilworth Road	Beefeater George in the Tree to Bibury House	Consultation	35010030	SP 23526 78018 to SP 22071 80006	N/A	Single Phase	1105 1106	WP47 Vegetation clearance	Northbound Full closure and associated diversion route	8pm to 6am	10/06/2019	15/06/2019

Schedule 4 Part 2 paragraph 6 – Temporary Interference Schedule 33 Part 1, Schedule 2 Part 1

Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision Po4]



Details of pre-application discussions with the Highway Authority and stakeholders						
Date	Details					
11/03/2019	Sent diversion route drawings to SMBC for clash check					
14/03/2019	Details of road closure and diversion route tabled at TLG					
11/04/2019	Details of road closure and diversion route tabled at TLG					

Details of associated consents/approvals								

Title	Phase	Drawing reference	Version
	(from Table 2)		
Road closure Park Lane West	Single	1004	А
Proposed lane 1 closure (SB) A452		1101	А
Proposed lane 2 closure (SB) A452		1102	А
Proposed lane 1 closure (NB) A452		1103	
Proposed lane 2 closure (NB) A452		1104	
Proposed NB Closure A452 Kenilworth Road		1105	
Proposed Diversion Route A452 Kenilworth Road		1106	

Road						
Contractor Signature						
This submission is made by the Contractor on behalf of and as agent for the Nominated Undertaker. HS2 Ltd authorises the contractor to submit the application for consultation or, as required, consent of the highway authority [Contractor must obtain acceptance from HS2 before submitting the form to the highway authority] Contractor LM-JV						
Contractor	Cornerblock, Two Cornwall Street, Birmingham, B3 2DX					
Contractor Authorised Signatory	Wayne Skells, Traffic Manager					
Contractor Site Contact Details	LM – Richard Barrett - 07901518697					

Error! Reference source not found.

Schedule 4 Part 2 paragraph 6 – Temporary Interference Schedule 33 Part 1, Schedule 2 Part 1 Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision Po4]



Highway Authority Response Sheet

To be completed by the Highway Authority and provided as a response to the application

HS2 Consent Reference:	
Street(s):	
Submission Date:	
Response Date:	
Local Highway Authority Res	ponse
Highway Authority:	
Decision on the application by	y the highway authority, if consent is required:
Consent granted □	If consent withheld or consent with comments, state ground(s) below:
Consent granted with comments	
Consent withheld □	
Consultation □	[Insert comments on consultation]
Signature: Name of highway authority's author	Date: ised representative:













