Schedule 4 Part 2 paragraph 6 – Temporary Interference Schedule 33 Part 1, Schedule 2 Part 1

Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision P04]



### **HS2 FORM TM1**

Highway Authority	Solihull Metropolitan Borough Council
Street(s)/USRN(s)	A452, Bickenhill Parkway, Bickenhill Lane, Airport Way, Coventry Road, Packington Lane
HS2 Consent Reference	THW.AN.SMBC.LMJV.0248
Contractor document reference	1EW04-LMJ-HW-SCH-NS07-106009 Rev 7
Submission Date (to Highway Authority)	26/06/2019
Proposed start date of works	17/09/2019
Proposed end date of works	31/12/2020 (this date is for the barrier on the verge only, TM will be as per the dates in Table 2)
Consultation end/ requested response date	24/07/2019
Deemed consent date (if required)	24/07/2019

# **Temporary Interference with the Highway**

In accordance with the powers set out in the **High Speed Rail (London - West Midlands) Act 2017**, the Contractor, acting on behalf of and, as agent for the Nominated Undertaker, hereby consults the highway authority and/or requests highway authority consent under Schedule 2, 4 and/or 33 as identified below:

Consultation with the highway authority:	
The temporary interference / works is on a street or location that <u>is listed</u> in Table 3 of Schedule 4 to the Act ( <b>Schedule 4 Part 2 paragraph 6</b> )	
Consent of the highway authority:	
The temporary interference / works is on a street or location not listed in Table 3 of Schedule 4 of the Act (Schedule 4 Part 2 paragraph 6)	×
Trial holes (Schedule 2 only)	
Protective provisions (Schedule 33) [mark as appropriate]	
Works to a bridge requiring temporary interference, (Schedule 33 para 6)	
Alteration/disturbance to apparatus of the highway authority affixed to or placed under any highway or, access to the apparatus of the Highway Authority, ( <b>Schedule 33 Para 9</b> )	
Depositing soil or materials or storing plant on the highway (Schedule 33 Para 12)	
Erection of scaffolding or screening (or hoarding) in the highway (Schedule 33 Para 12)	

Schedule 4 Part 2 paragraph 6 – Temporary Interference

Schedule 33 Part 1, Schedule 2 Part 1

Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision Po4]



Table 1. High level	Alteration to apparatus of the highway authority	Deposit of material on the highway	Footway Works only	Peak hours	Works to PRoW	Give and Take	Contra - flow		Lane Closure	Portable temporary traffic signals ( <i>delete as required</i> ) 2-way multiphase	Priority working	Narrowing of Lane	
summary (mark as appropriate)	Trial holes	Erection of scaffolding/ hoarding	Works in the carriageway	Off Peak	Street works (NRSWA)	Stop / Go	Signage only	$\boxtimes$	Road Closure	Works to existing or new traffic signals infrastructure	Associated utility works	Other	

# Table 2. Detailed works description, traffic management phasing and intended programme

Row No.	Road name	Extent of Temporary Interference	Consent or Consultation	USRN	Grid Ref	EToN reference	TM Phase	TM drawing reference	Description of works	Description of associated traffic management	TM operational hours	Proposed Works Start Date	Estimated Works End Date
1	A452	Molands roundabout to Stonebridge roundabout	Consent	35010030	SP217823	NA	Single Phase	001	Full closure of A452 for the installation of TM and temporary barrier on the HE network to allow a works access to be constructed on the A446	Full closure of the A452 Northbound to	8pm to 6am	17/09/2019	18/09/2019
2	Coventry Road	A45 to Airport Way	Consent	35000845	SP186828	NA	Single Phase	002	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	8pm to 6am	17/09/2019	18/09/2019
3	Airport Way	Coventry Road to Bickenhill Lane	Consent	35005471	SP185832	NA	Single Phase	002	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	8pm to 6am	17/09/2019	18/09/2019
4	Bickenhill Lane	Airport Way to Bickenhill Parkway	Consent	35005490	SP185838	NA	Single Phase	002	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	8pm to 6am	17/09/2019	18/09/2019
5	Bickenhill Parkway	Bickenhill Lane to Northway Island	Consent	35006577	SP192850	NA	Single Phase	002	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	8pm to 6am	17/09/2019	18/09/2019
6	Packington Lane	A452 to Middle Bickenhill Lane	Consent	35004552	SP205841	NA	Single Phase	002	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	8pm to 6am	17/09/2019	18/09/2019
7	A452	A446 to Northway Island	Consent	35006662	SP203844	NA	Single Phase	003	On the A446 (HE network) – Diversion of a gas main in the verge, construction of a works access, placing of temporary barrier.  On the A452 (SMBC network) – Installation of temporary barrier on the verge	Northbound Lane closure with barrier on the A446 and cones only on the A452	24/7	17/09/2019	25/11/2019

Schedule 4 Part 2 paragraph 6 – Temporary Interference

Schedule 33 Part 1, Schedule 2 Part 1

Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision P04]



8	A452 NB	SP 20405 84433 to SP 20183 84751	Consultation	35006662	SP 20277 84616	NA	Single Phase	PR626-70-01	Temporary barrier installation	Placement of temporary barrier on verge off carriageway	24/7	17/09/2019	31/12/2020
9	A452	Molands roundabout to Stonebridge roundabout	Consent	35010030	SP217823	NA	Single Phase	001	Full closure of A452 for the installation of TM and temporary barrier	Full closure of the A452 Northbound	8pm to 6am	24/11/2019	25/11/2019
10	Coventry Road	A45 to Airport Way	Consent	35000845	SP186828	NA	Single Phase	002	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	8pm to 6am	24/11/2019	25/11/2019
11	Airport Way	Coventry Road to Bickenhill Lane	Consent	35005471	SP185832	NA	Single Phase	002	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	8pm to 6am	24/11/2019	25/11/2019
11	Bickenhill Lane	Airport Way to Bickenhill Parkway	Consent	35005490	SP185838	NA	Single Phase	002	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	8pm to 6am	24/11/2019	25/11/2019
11	Bickenhill Parkway	Bickenhill Lane to Northway Island	Consent	35006577	SP192850	NA	Single Phase	002	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	8pm to 6am	24/11/2019	25/11/2019
12	Packington Lane	A452 to Middle Bickenhill Lane	Consent	35004552	SP205841	NA	Single Phase	002	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	8pm to 6am	24/11/2019	25/11/2019
13	A452	A446 to Northway Island	Consult	35006662	SP203844	NA	Single Phase	TFX SC0028 013	Addition to existing closure whilst Severn Trent Water make a connection and the concrete slab is completed	Addition to existing lane closure consisting of a lane 1 to lane 2 changeover and an extension over the existing access on the A452	24/7	04/11/2019	22/11/2019
14	A452	A446 to Northway Island	Consult	35006662	SP203844	NA	Single Phase	TFX SC0028 012	Addition to existing closure whilst Severn Trent Water make a connection and the concrete slab is completed	Addition to existing lane closure consisting of a lane 1 to lane 2 changeover and an extension over the existing access on the A452	24/7	09/11/2019	10/11/2019

Schedule 4 Part 2 paragraph 6 – Temporary Interference Schedule 33 Part 1, Schedule 2 Part 1





Details of pre-application discussions with the Highway Authority and stakeholders						
Date	Details					
13/06/2019	Details discussed at SMBC TLG					
Click here to enter a date.						

## Details of associated consents/approvals

Schedule 4 part 2 #247 & 249

## **Document references and supporting information**

Title	Phase (from Table 2)	Reference	Version
Northbound Lane closure		001	
Northbound A452/A446 diversion route		002	
Northbound A452/A446 diversion route		002	
Northbound A452/A446 diversion route		002	
Northbound A452/A446 diversion route		002	
Gas main diversion & Barrier installation		003	
Location plan showing barrier run of verge, overview of all runs and run 4 which is on the SMBC network		PR626-10-04 PR626-70-01	
BG800 General Arrangement		BG-70-18	
BG800 Crash Cushion		TAU-10-02	
BG800 End Section Concrete Foundation		BG-80-1001	
BG800 Intermediate Concrete Foundation		BG-80-1010	
A446 Stonebridge Road Lane Closure		TFX SC0028 012	Rev A
A446 Stonebridge Road Lane Closure		TFX SC0028 013	

Schedule 4 Part 2 paragraph 6 – Temporary Interference Schedule 33 Part 1, Schedule 2 Part 1





Contractor Signature						
This submission is made by the Contractor on behalf of and as agent for the Nominated Undertaker.  HS2 Ltd authorises the contractor to submit the application for consultation or, as required, consent of the highway authority  [Contractor must obtain acceptance from HS2 before submitting the form to the highway authority]						
Contractor	184.07					
Contractor Authorised Signatory	Wayne Skells, Traffic Manager					
Contractor Site Contact Details	LM – Richard Coy – 07446 941874					

Schedule 4 Part 2 paragraph 6 – Temporary Interference Schedule 33 Part 1, Schedule 2 Part 1 Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision Po4]



# **Highway Authority Response Sheet**

To be completed by the Highway Authority and provided as a response to the application

HS2 Consent Reference:						
Street(s):						
Submission Date:						
Response Date:						
Local Highway Authority Res	ponse					
Highway Authority:						
Decision on the application by	y the highway authority, if consent is required:					
Consent granted ⊠	If consent withheld or consent with comments, state ground(s) below:					
Consent granted with comments □						
Consent withheld □						
Consultation □	[Insert comments on consultation]					
Signature:LPardy Date:16/09/2019  Name of highway authority's authorised representative:Lisa Pardy						



