

HS2 FORM TM1

Highway Authority	Solihuli Metropolitan Borough Council
Street(s)/USRN(s)	B4438 Northway
HS2 Consent Reference	THW.AN.SMBC.LMJV.0287 Rev 1
Contractor document reference	1EW04-LMJ-HW-SCH-N003-062001
Submission Date (to Highway Authority)	30/08/2019
Proposed start date of works	21/10/2019
Proposed end date of works	23/10/2019
Consultation end/ requested response date	09/09/2019 To allow Community Engagement to send out notifications
Deemed consent date (if required)	N/A

Temporary Interference with the Highway

In accordance with the powers set out in the **High Speed Rail (London - West Midlands) Act 2017**, the Contractor, acting on behalf of and, as agent for the Nominated Undertaker, hereby consults the highway authority and/or requests highway authority consent under Schedule 2, 4 and/or 33 as identified below:

Consultation with the highway authority:	
The temporary interference / works is on a street or location that <u>is listed</u> in Table 3 of Schedule 4 to the Act (Schedule 4 Part 2 paragraph 6)	×
Consent of the highway authority:	
The temporary interference / works is on a street or location not listed in Table 3 of Schedule 4 of the Act (Schedule 4 Part 2 paragraph 6)	
Trial holes (Schedule 2 only)	×
Protective provisions (Schedule 33) [mark as appropriate]	52.500000
Works to a bridge requiring temporary interference, (Schedule 33 para 6)	
Alteration/disturbance to apparatus of the highway authority affixed to or placed under any highway or, access to the apparatus of the Highway Authority, (Schedule 33 Para 9)	
Depositing soil or materials or storing plant on the highway (Schedule 33 Para 12)	
Erection of scaffolding or screening (or hoarding) in the highway (Schedule 33 Para 12)	

IS2

Error! Reference source not found. Schedule 4 Part 2 paragraph 6 – Temporary Interference Schedule 33 Part 2, Schedule 2 Part 1 Form TM 1 - PH1-H52-CL-TEM-000-000001 [Revision Po4]

			P P	on and	m	co.	0	m	0	0	0	o
Narrowing of Lane	Other		Estimated Works End Date	23/10/2019	23/10/2019	23/10/2019	23/10/2019	23/10/2019	23/10/2019	23/10/2019	23/10/2019	23/10/2019
			Proposed Works Start Date	21/10/2019	21/10/2019	21/10/2019	21/10/2019	21/10/2019	21/10/2019	21/10/2019	21/10/2019	21/10/2019
☐ Friently working	Associated utility works		TIV operational hours	8pm to 6am	8pm to 6am	8pm to 6am	Spm to 6am 2	8pm to 6am 2	8pm to 6am 2	Spm to 6am 2	Spm to 6am	8pm to 6am 2
Portable temporary traffic signals (delete as required) 2-way multiphase	☐ Works to existing or new traffic signals infrastructure	mme	Description of associated traffic management	Lane 2 Closure 8p	Roundabout Closed	Lane 2 Closure 8p	Lane 2 Closure 8p	Outer Ring of Holiday Inn 8g Roundabout Closed	Lane 1 Closure	Lane 1 Closure 8p	Outer Ring and Inner Ring 8f of Holiday Inn Roundabout Closed	Lane 2 Closure
Contra - Closure	□ Signage □ Road only Closure	and intended programme	Description of works	Core Samples as indicated by the blue hatched circles	Core Samples as indicated by the blue hatched circles	Core Samples as indicated by the blue hatched circles	Core Samples as indicated by the blue hatched circles	Core Samples as indicated by the blue hatched circles	Core Samples as indicated by the blue hatched circles	Trial holes as detailed on the trial hole plan	Trial holes as detailed on the trial hole plan	Trial holes as detailed on the trial hole plan
☐ Give ☐ and Take	Stop / Go		TM drawing reference	025	025	025	026	026	026	027	027	027
Works to PRoW	Street works (NRSWA)	nt phasing	TM	Phase 0	Phase 1	Phase	Phase (Phase 0	Phase 0	Phase (3	Phase 3	Phase (3
Peak hours	Off Peak	agemei	EToN	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Footway Works only	Works in the carriageway	fic man	Grid Ref	SP195850	SP195850	SP195850	SP195850	SP195850		SP195850	SP195850	SP195850
П		on, traf	USRN	3500657 7	3500657 7	3500657 7	3500657 7	3500657 7	3500657 7	3500657 7	3500657 7	3500657 7
Deposit of material on the highway	S Erection of scaffolding/ hoarding	descripti	Consent or Consultation	Consult	Consult	Consult	Consult	Consult	Consult	Consult	Consult	Consult
Alteration to apparatus of the highway authority	Trial holes	Detailed works description, traffic management	Extent of Temporary Interference	A452 Roundabout C to Holiday Inn Roundabout	Inner Ring of Holiday Inn Roundabout	Premier Inn C Roundabout to Holiday Inn Roundabout	about	Inner Ring of C Holiday Inn Roundabout	Premier Inn Roundabout to Holiday Inn Roundabout	about	Both Inner Ring Cand Outer Ring of Holiday Inn Roundabout	to
Table 1. High level	Summary (mark as appropriate)	2	Road	B4438 tr	B4438	B4438	B4438 tr	B4438	B4438 F	B4438	B4438	B4438
Tab	Sur (mark	Table	Row No.	150	2	ю	4	w	9	7	œ	o o

Error! Reference source not found.
Schedule 4 Part 2 paragraph 6 – Temporary Interference
Schedule 33 Part 1, Schedule 2 Part 1
Form TM 1 - PHz-HS2-CL-TEM-ooo-ooooo [Revision Po4]

Notes:

- It is hopeful that all the works can be completed on the same night.
 I have attached the locations of the core samples and trial holes.
 I have attached the RAMS for the core sampling & Trial Holes.
 I have attached the Redms for the core sampling with the NEC.
 Our Community Engagement Team will liaise with the NEC as TM will be required within the NEC.



Date	Details
29/08/2019	Requested pre-application meeting and agreed date of 6th Sept. L Pardy advised
	that the Schedule 4 should be sent in, in advance of this meeting.
04/10/2019	Discussions with the NEC to confirm revised dates are acceptable. These dates a preferable to avoid events.
Click here to enter a date.	

This is linked to the construction of Area A

Document references and supporting information

Title	Phase	Reference	Version	
	(from Table 2)			
Trial Holes BIS Island	1	TFX SC0029 – 25	Rev B	
Trial Holes BIS Island	2	TFX SC0029 – 26	Rev A	
Trial Holes BIS Island	3	TFX SC0029 - 27	Rev C	
RAMS for Pavement Coring		GS-RAMS-F008		
RAMS for Trial Holes		NLM0007-MST-007 Trial Holes - WP01L - BIS		
Trial Hole Plan		1EW04-LMJV_DJV-UT-DGA- NS07-005003	C01	

Contractor Signature			
This submission is made by the Contractor on behalf of and as agent for the Nominated Undertaker. HS2 Ltd authorises the contractor to submit the application for consultation or, as required, consent of the highway authority [Contractor must obtain acceptance from HS2 before submitting the form to the highway authority]			
Contractor	LM-JV Cornerblock, Two Cornwall Street, Birmingham, B3 2DX		
Contractor Authorised Signatory	Wayne Skells, Traffic Manager		

Error! Reference source not found.

Schedule 4 Part 2 paragraph 6 – Temporary Interference
Schedule 33 Part 1, Schedule 2 Part 1

Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision P04]



Contractor Site Contact Details	

Error! Reference source not found.

Schedule 4 Part 2 paragraph 6 – Temporary Interference

Schedule 33 Part 1, Schedule 2 Part 1

Form TM 1 - PH1-HS2-CL-TEM-000-000001 [Revision P04]

HS₂

Highway Authority Response Sheet

To be completed by the Highway Authority and provided as a response to the application

HS2 Consent Reference:	
Street(s):	
Submission Date:	
Response Date:	
Local Highway Authority Res	ponse
Highway Authority:	
Decision on the application by	y the highway authority, if consent is required:
Consent granted □	If consent withheld or consent with comments, state ground(s) below:
Consent granted	
with comments $\ \square$	
Consent withheld □	
Consultation ⊠	 Please confirm that communication has taken place with Gary Masters from the NEC and that you have approval to set up signage within the private land. Please notify SMBC of any amendments in dates and TM.
Signature: Participation of highway authority's authority	Date: 8.10.19 sed representative: Lisa Pardy

