



Desktop survey undertaken from google street view with imagery dated: July 2024

All traffic management shall comply with all current legislation and guidance including Chapter 8, Safety at Street Works and Road Works (A Code of Practice).

Pedestrian management to be installed and managed to suit site conditions in accordance with current legislation & codes of practice by the contractor unless otherwise stated.

All signage and road markings shall conform with the Traffic Signs Regulations and General Directions (TSRGD).

Sign locations are indicative only, exact location to be determined on site.

Suitably qualified operative to assess site to ensure the installation complies with all current legislation. Any issues and/or changes from the original design should be immediately reported to the relevant contracts manager/designer.

This design is only valid for 12months from date of production and should be re-evaluated if installation is to take place after this period.

SIGN SCHEDULE

Qty: 1 Ref: 2102	Site of temporary diversion route	
Qty: 2 Ref: 2102	Start of temporary diversion route	
Qty: 1 Ref: 2102	End of temporary diversion route	
Qty: 1 Ref: 2103	Direction of temporary diversion route from junction ahead	
Qty: 1 Ref: 2103	Direction of temporary diversion route from junction ahead	
Qty: 1 Ref: 2104	Direction of temporary diversion route	
Qty: 1 Ref: 2104	Direction of temporary diversion route	
Qty: 3 Ref: 573	Direction to hazard right	
Qty: 3 Ref: 573	Direction to hazard left	
Qty: 7 Ref: 2001	Road works ahead	
Qty: 7 Ref: 2010PH-130	Nature of temporary hazard ahead - Road Ahead Closed	
Qty: 4 Ref: 2010PH-130	Nature of temporary hazard ahead - Road Closed	

Key:

	Works Area		Temporary Traffic Signal
	Closure		Stop & Go Board
	Vehicular Diversion Route		Temporary Ped Signal
	Ped Diversion Route		Existing Bus Stop
	Cone		Temporary Sign
	Datum Point		Pedestrian Barrier

Safety information:

Min width of sideways safety zone (S)	
Min length of longways clearance (L)	

Site information:

NSG	WATERY LANE, CHESWICK GREEN, SOLIHULL		
Local Authority	SOLIHULL		
USRN	35005424		
Road Type	Single lane carriageway	Road Width	Varies
Works Location	X:412565	Y:275520	
Surveyed	<input checked="" type="checkbox"/> Bus Stop(s)	<input type="checkbox"/> Parked Vehicles	
Perm Signals	<input type="checkbox"/> Controlled Crossing	<input type="checkbox"/> Cycle Lanes	

Chapter 8 details:

Detail B

Single/Dual carriageway 40mph or less - 450mm traffic cones.
 Single/Dual carriageway 50mph or more - 750mm traffic cones.
 Dual carriageway national speed limit - 750mm traffic cones.
 relaxation 3m.

Notes:
 1) During darkness, warning lights to BS EN 12352:2006 should be provided in accordance with Table A1.3 (Appendix 1).
 2) 45° tapers have 1.2m spacing, no relaxations.
 3) On motorways and NSL AP clubs with hard shoulders, 1m cones will be required for both standard and relaxation works for lead tapers and the facing wall of lane changes.

Detail C1

Single/Dual carriageway 40mph or less - 450mm traffic cones.
 Single/Dual carriageway 50mph or more - 750mm traffic cones.

Notes:
 1) During darkness, warning lights to BS EN 12352:2006 should be provided in accordance with Table A1.3 (Appendix 1).
 2) For relaxation to Detail C1 see Table A1.3 (Appendix 1).

Detail C2

Single carriageway 40mph or less - 450mm traffic cones.
 Single/Dual carriageway 50mph or more - 750mm traffic cones.

Notes:
 1) During darkness, warning lights to BS EN 12352:2006 should be provided in accordance with Table A1.3.

Rev	Date	Comments	By	Chk

Balfour Beatty
 Living Places
 Working in Partnership with
traffix

total traffic & event management solutions
 Old Arden Brickworks | Bickenhill | Solihull West Midlands | B92 0DY
 t+44 (0)850 819 9001 | f+44 (0)1875 442507
 info@traffix.com | www.traffix.com

Project title:
Traffic Management

Drawing title:
**Proposed Road Closure
 Watery Lane
 Cheswick Green
 B90 4HX**

Date:	08/01/2025	Scale:	NTS	Paper:	A2
Drawn:	BN	Checked:	CM	Approved:	MB
Project Number:	TFX MB1101	Drawing Number:	001	Revision:	-

This drawing is copyright & the property of Traffix & must not be copied in whole or in part without their written permission. Copyright is reserved. © This drawing must not be scaled.
 The Contractor is to report all discrepancies & errors to the Contract Manager prior to works commencing.